

S1.




UNIVERSITETET I BERGEN
Geofysisk Institutt

Prosjekt: Veins

Lokalitet: Svinøy Rigg S1. Apr. 2003


Posisjon: N62 ° 49,15 E004 ° 17,45

70 meter



Kjetting 3m


Wire 20 m
8 mm



Inst. nr.: 02863

Inst. dyp: 100 meter

Wire 199 m
8 mm




F.Mål. 2003.04.02,08:00

Inst. nr.: 8438 ***


Inst. dyp: 300 meter

Wire 180m
8 mm

Glass-
kuler




4 stk.



Inst. nr.: 12318

Inst. dyp: 420 meter

Wire 14m
8 mm



Inst. nr.: 04040

Inst. dyp: 495 meter

Wire 0.5m
8 mm



AR661 No 264

Int. 9170 Rel. 9179

Wire 3m
8 mm



Anker

750kg

Bunn dyp 500 meter

Første måling: år mnd. dag kl.GMT
 2002 04 01 12:00

I måleposisjon: 2003 04 05 21:45

Ut av måleposisjon: _____

Siste måling: _____

Måleintervall: 60 min

Kommentar: *** F.Mål. 2003.04.02,08:00

Utsetting _____ sign Opptaking _____ sign

ORE41 U-bøye	oppdrift	430kg
1 Glasskuler	oppdrift	25kg
4 inst. RCM-	17kg pr. inst.	51kg
1 Akustisk utløser		25kg.

8mm Wire Vekt 0.17kg pr.m

Ankervekt 750kg